

STANWOOD HIGH SCHOOL
BOARD UPDATE – AUGUST 2020

▪ **INTERIOR FINISHES**

- GWB complete in classrooms, offices, and corridors. PAC wall framing and finishes in progress.
- Carpet install in progress. 60% complete.
- Main gym floor installed and lower bleachers relocated from existing gym. Gym floor finishing and striping in September.
- Interior lighting in progress.
- Casework installation nearing completion.

▪ **EXTERIOR FINISHES**

- Metal wall panel on east, north and west elevations complete.
- Solar shade installation on south elevation in progress. Metal wall panel installation around windows has begun.
- Roofing complete.

▪ **SITE WORK**

- North courtyard concrete nearing completion.
- South parking lot and commons entry work has begun.

▪ **SCHEDULE**

- The building will be substantially complete in early November 2020.
- Students will be welcomed to their new classrooms when they return from winter break.
- Demolition of the old building and construction of the new north parking lot (student and visitor parking) will be complete for the beginning of the 2021-2022 school year.
- Ballfields will be complete in late September/early October.
- The multi-purpose field will be complete for the beginning of the 2021-2022 school year.



**CHURCH CREEK CAMPUS
BOARD UPDATE – AUGUST 2020**

- **INTERIOR FINISHES**
 - Final interior finishes are being completed.
 - HVAC balancing and commissioning of systems is underway.
 - Electrical systems are complete and testing is on-going.
 - Punchlist work is progressing.
 - Temporary occupancy for administration and staff has been achieved.

- **EXTERIOR FINISHES**
 - Roofing, gutters and downspouts are 90% complete.
 - Exterior metal wall panels are complete.
 - Exterior metal soffit panels and flashings are complete.

- **SITE WORK**
 - ROW sidewalks are complete.
 - Onsite concrete walkways are complete.
 - Plaza concrete work is on-going.
 - Parking lot Asphalt is complete.
 - Landscaping and irrigation is 90 % complete.

- **Schedule**
 - Building occupancy is expected to be achieved by August 28, 2020.



**MAINTENANCE & TECHNOLOGY CENTER
BOARD UPDATE – AUGUST 2020**

- **INTERIOR FINISHES**
 - Interior finishes are complete
 - Punchlist work is progressing.

- **EXTERIOR FINISHES**
 - Exterior metal wall panels, flashings and downspouts are complete.
 - Roofing is complete.

- **SITE WORK**
 - Asphalt work is complete.
 - Portable relocation is complete.
 - Sidewalks are complete.
 - Irrigation and landscaping is complete

- **SCHEDULE**
 - Building occupancy was obtained of July 24, 2020.



**PLAYGROUND SAFETY IMPROVEMENTS – LEVY PROJECT – CES/EBE/UES
BOARD UPDATE – AUGUST 2020**

Cedarhome Elementary School (CES)



- Old playground equipment has been removed.
- New subbase and asphalt work is complete.
- New play surface tiles have been installed.
- New play structure equipment has been installed.
- Punchlist of work to start August 31, 2020.

Elger Bay Elementary School (EBE)



- Old playground equipment has been removed.
- New subbase and asphalt work is complete.
- New play surface tiles are being installed.
- New play structure equipment is progressing.
- Punchlist of work to start August 31, 2020.

Utsalady Elementary School (UES)



- Old playground equipment has been removed.
- New subbase and asphalt work is complete.
- New play surface tiles have been installed.
- New play structure equipment has been installed.
- Punchlist of work to start August 31, 2020.